TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	"Widning and Comprehencive Development of Abbigere main road from Renaissance woods Apartment to Abbigere park"	
2	Estimate Cost	950.00 Lakhs	
3	Work Code	P-3075	
4	Job Code	012-21-000003	
5	A.S No.	EE(RI-Dhalli)/ADM/AS/01/2021-22, Date:05.07.2021	
6	T.S No	CE(RI)/TS/32/2020-21, Date:12/10/2020	
7	Work Order/Agreement No	EE(RI-Dhalli)/WO/00002/2021-22, Date:14.07.2021	
8	Tender Premium	4% Above amount put to tender	
9	Stipulated Time for completion of Work	180	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	1.ಕಾಮಗಾರಿ ನಡೆಯುವ ಸ್ಥಳದಲ್ಲಿ ರಸ್ತೆ ಅಗಲೀಕರಣ ಕಾರ್ಯನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಭೂ ಮಾಲೀಕರ ತಕರಾರು. 2.ಕಾಮಗಾರಿ ನಡೆಯುವ ಸ್ಥಳದಲ್ಲಿದ್ದು ಮರಗಳನ್ನು ತೆರವುಗೊಳಿಸಲು ಅರಣ್ಯ ಇಲಾಖೆಯಿಂದಾದ ವಿಳಂಬ. 3.ಕಾಮಗಾರಿ ನಡೆಯುವ ಸ್ಥಳದಲ್ಲಿದ್ದ ವಿದ್ಯುತ್ ಲೈನ್ ಅನ್ನು ಬೆಸ್ಕಾಂ ಇಲಾಖೆಯು ತೆರವುಗೊಳಿಸದ ಕಾರಣದಿಂದ ವಿಳಂಬ. 4.ಕಾಮಗಾರಿ ನಡೆಯುವ ಸ್ಥಳದಲ್ಲಿ ಬಿ.ಡಬ್ಲ್ಯೂಎಸ್.ಎಸ್.ಬಿ ಇಲಾಖೆಯು ನಿರ್ವಹಿಸುತ್ತಿದ್ದ ಕಾವೇರಿ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಕೆಯಿಂದ ವಿಳಂಬ.	
13	Time Extension Requested	90 ದಿನಗಳು	
14	Assistant Engineer's Recommendation	The work was delayed due to land acquisition issues, and shifting electric cables & poles & also BWSSB water supply pipe line work was in progress & work was delayed. Hence requsted for time extension of 90 days.	
15	Assistant Executive Engineer's Recommendation	The work was delayed due to land acquisition issues, and shifting electric cables & poles & also BWSSB water supply pipe line work was in progress & work was delayed. Hence requsted for time extension of 90 days.	
16	Time Extension Granted	90 days	
17	Conditions imposed if any	Due to site conditions issues time extension of 90 days may be granted without any penalty	

Assistant Engineer,
RI-Dasarahalli Division,

Asst, Executive Engineer,
RI-Dasarahalli Division,

Executive Engineer
RI-Dasarahalli Division,